POWER GENERATION CORPORATION 1 DA NHIM – HAM THUAN - DA MI HYDRO POWER JOINT STOCK COMPANY

Ref: /// /TB-TDDHD

SOCIALIST REPUBLISH OF VIETNAM Independence - Freedom - Happiness

Lam Dong, 15 December 2016

ENVIRONMENTAL MONITORING PUBLISHMENT DA NHIM HYDROPOWER PLANT EXPANSION PROJECT 3^{rd} QUARTER 2016

1. Responses/Actions to Comments and Guidance from Government Authorities and the Public

Monitoring item	Monitoring results during report period		
Responses/Actions to Comments and The Employer has carried out Monitoring P			
Guidance from Government Authorities	compliance with Government Authorities		
	Guidance.		

2. Mitigation Measures

[Pre-Construction Phase]

- Land Acquisition

Zana radamin					
Land Acquisition Activities	Planned Total	Unit	Progress in Quantity	Progress in %	Expected Date of Completion
Progress of Compensation			11 27		
Payment		4			
- Hydropower Station Expansion					
- Valve House and its Access Road	17.20	D:1 VAND	21 22	100%	28 August 2015
- Adit 1 and its Access Road	17.29	Bil.VND	21.33	10076	20 August 2013
Construction					
- Intake Construction					
Progress of Land		€			
Acquisition					13
- Hydropower Station Expansion					
- Valve House and its	31.25			1000/	
Access Road - Adit 1 and its		ha	29.48	100%	28 August 2015
Access Road					
Construction - Intake Construction					

- Lost Assets



CÔNG TY CỔ PHẦN THỦY ĐIỆN ĐA NHIM - HÀM THUẬN - ĐA MI

Địa chỉ: 80A Trần Phú, Bảo Lộc, Lâm Đồng Điện thoại: 0633.728171 - Fax: 0633.866457

Progress of Compensation Payment	Planned Total	Unit (No. of PAPs)	Progress in Quantity	Progress in %	Expected Date of Completion
Lost Tree	Ti.				
- Hydropower Station Expansion - Valve House and its	-				
Access Road	30.3	ha	17.41	100%	28 August 2015
- Adit 1 and its Access Road Construction] 50.5	na	17.41	10076	28 August 2015
- Intake Construction					
Lost Crop					
- Hydropower Station Expansion					
- Valve House and its Access Road	0.95	95 ha	12.07	100%	13 April 2015
- Adit 1 and its Access Road Construction		114	12.07	10070	13 April 2013
- Intake Construction					
Lost Assets (other than Tree and Crop)					F
- Hydropower Station Expansion					
- Valve House and its Access Road	NA		NA		
- Adit 1 and its Access Road Construction			117		
- Intake Construction					

[Construction Phase]

- Air Quality (Emission Gas / Ambient Air Quality)

Monitoring item	Measurement point	Frequency	Monitoring result during report period
Sprinkle water to control dust	Construction site	Daily	The Employer instructed
			the Contractor at site.
Minimize travel distance	Construction site	Daily	The Employer instructed
		300074	the Contractor at site.
Regular checking of engine	Construction site	Monthly	The Employer instructed
and exhaust of machinery and			the Contractor at site.
its recording and reporting			
Respiratory protection for	Construction site	Daily	The Employer instructed
worker at site			the Contractor at site.



CÔNG TY CỔ PHẦN THỦY ĐIỆN ĐA NHIM - HÀM THUẬN - ĐA MI

Địa chỉ: 80 A Trần Phú, Bảo Lộc, Lâm Đồng Điện thoại: 0633.728171 - Fax: 0633.866457

- Water Quality (Effluent/Wastewater/Ambient Water Quality)

Item	Unit	Measured value (average)	Country's standards QCVN 08:2015/BTNMT	Remarks (measurement point, frequency)
рН	-	6.9	6-8.5	Intake, near construction site of new intake, tailrace: monthly
SS (Suspended Solid)	mg/l	36.2	30	Intake, near construction site of new intake, tailrace: monthly
BOD5	mg/l	14.7	6	Intake, near construction site of new intake, tailrace: monthly
DO	mg/l	6.4	≥5	Intake, near construction site of new intake, tailrace: monthly
Ammonia Nitrogen	mg/l	0.07	0.3	Intake, near construction site of new intake, tailrace: monthly
Total Phosphorus	mg/l	0.007	0.2	Intake, near construction site of new intake, tailrace: monthly

Based on the category of B1- for irrigation purpose or other purposes with demand for similar quality water or other purpose of B2 in NATIONAL TECHNICAL REGULATIONS ON SURFACE WATER QUALITY, QCVN 08:2015/BTNMT

- Waste

Monitoring item	g item Measurement point		Monitoring result during report period	
Dispose of material to	Construction site	Monthly	-The Contractor has settled	
approved area so as not	(New Intake, Adit		containers at some fixed	
to disturb scenery and	Tunnel, Headrace		locations at the construction	
not to contaminate	Tunnel, Surge		site to collect and classif	
water	Tank, Valve House,		domestic waste including:	
	Penstock,		Recycle waste, organic waste	
	Powerhouse,		and hazardous waste.	
	Worker's Camp)		- The disposed material was	
			gathered at approved areas.	

- Soil contamination

Monitoring item	Measuremen	Frequency	Monitoring result during
	t point		report period
Capture insulation oils in	Construction	Monthly	The Contractor has been
barrel and use oil proof	site	<u> </u>	instructed to keep oil in the oil
sheet to avoid any leakage			tanks to avoid any leaking.

- Noise / Vibration

Monitoring item	Measurement point	Frequency	Monitoring result during report period
Instruction to driver to comply speed limit	Construction site	Monthly	The Contractor installed signs to limit speed of construction vehicles at site.



CÔNG TY CỔ PHẦN THỦY ĐIỆN ĐA NHIM - HÀM THUẬN - ĐA MI

Địa chỉ: 80A Trần Phú, Bảo Lộc, Lâm Đồng Điện thoại: 0633.728171 - Fax: 0633.866457

Check proper material	Construction	Monthly	The Contractor was requested		
loading and uploading	site	10000	to check proper material		
			loading and uploading at site.		
Use silencer and muffler for	Construction	Monthly	The Contractor was requested		
equipment	site		to use silencer and muffler for		
			equipment at site.		

- Flora, Fauna and Biodiversity

Monitoring item	Measurement point	Frequency	Monitoring result during report period	
Regular water sampling	(See Water Quality)			
and quality analysis				

- Landfill Site Management

Monitoring item	Measurement point	Frequency	Monitoring result during report period
Construction waste soil	Construction site	Monthly	The Contractor disposed
needs disposed of the			waste soil properly.
designated site			

- Topography and Geology

Monitoring item	Measurement point	Frequency	Implementation phase	Monitoring result during report period
Site rehabilitation	Construction	-	At finishing	This works will be
with topsoil	site		stage of	executed at next
recovery,			construction	steps.
reshaping,			phase	
re-vegetation and				
remediation with				
site cleanup work				

- Existing Social Infrastructures and Services

Monitoring item	Measurement point	Frequency	Monitoring result during report period
Check proper amount of	Construction site	Monthly	The Contractor carried out
material loading			checking material loading for
			every delivery.

- Sanitation

Monitoring item	Measurement point	Frequency	Monitoring result during report period	
Provision of proper sanitation with septic facilities (prohibition of untreated human waste to	Construction site/Worker's camp	Monthly	The Contractor provided proper sanitation at site.	
enter any watercourse)				



Địa chỉ: 80A Trần Phú, Bảo Lộc, Lâm Đồng Điện thoại: 0633.728171 - Fax: 0633.866457

[Operation Phase]

- Flora, Fauna, and Biodiversity/Hydrology/Social and Economic Environment/Public Safety/Water Usage or Water Rights of Common

Monitoring item	Measurement point*	Frequency	Monitoring result during report period	
Minimum water requirement requested from DARD shall be observed	Hydropower Station	Daily	NA	

- Water Quality

Item	Unit	Measure d value (Mean)	Measu valu (Max	ıe	Country's standards	Remarks (measurement point, frequency, implementation phase)
pН	-	This work	k will at	be the	5.9-9	Intake, New intake, Tailrace: Monthly
SS (Suspended Solid)	mg/l	operation p	hase.		50	Intake, New intake, Tailrace: Monthly
BOD5	mg/l				1.5	Intake, New intake, Tailrace: Monthly
DO	mg/l				≥4	Intake, New intake, Tailrace: Monthly
Ammonia Nitrogen	mg/l				0.5	Intake, New intake, Tailrace: Monthly
Total Phosphorus	mg/l				0.3	Intake, New intake, Tailrace: Monthly

Based on the category of B1- for irrigation purpose or other purposes with demand for similar quality water or other purpose of B2 in NATIONAL TECHNICAL REGULATIONS ON SURFACE WATER QUALITY, QCVN 08:2008/BTNMT

Da Nhim Hydropower Plant Expansion

Projects Fanagement Board

HÀ MÀY THỦY ĐIỆN ĐẠ NH CHI NHÀNH ĐÔNG TY CỔ PHÁ THỦY ĐIỆN ĐA NHIM-

Verven Dinh Chien

