## POWER GENERATION CORPORATION 1 DANHIM - HAM THUAN - DAMI HYDRO POWER JOINT STOCK COMPANY

Ref: 87 /TB-TDDHD

SOCIALIST REPUBLISH OF VIETNAM **Independence - Freedom - Happiness** 

Lam Dong, April 12th, 2019.

# ENVIRONMENTAL MONITORING PUBLISHMENT DA NHIM HYDROPOWER PLANT EXPANSION PROJECT 1st QUARTER, 2019

## 1. Responses/Actions to Comments and Guidance from Government Authorities and the Public

Monitoring item	Monitoring results during report period
	The Employer has carried out Monitoring Plan in compliance with Government Authorities Guidance.

## 2. Mitigation Measures

[Pre-Construction Phase]

- Land Acquisition

Land Acquisition Activities	Planned Total	Unit	Progress in Quantity	Progress in %	Expected Date of Completion
Progress of Compensation Payment					
- Hydropower Station Expansion - Valve House and its Access Road - Adit 1 and its Access Road Construction - Intake Construction	17.29	Bil. VND	21.33	100%	28 August 2015
Progress of Land Acquisition					
<ul> <li>- Hydropower Station</li> <li>Expansion</li> <li>- Valve House and its</li> <li>Access Road</li> <li>- Adit 1 and its</li> <li>Access Road</li> <li>Construction</li> <li>- Intake Construction</li> </ul>	31.25	ha	29.48	100%	28 August 2015

- Lost Assets



Địa chỉ: 80A Trần Phú, Bảo Lộc, Lâm Đồng Diện thoại: 02633.728171 - Fax: 02633.866457

Progress of Compensation Payment	Planned Total	Unit (No. of PAPs)	Progress in Quantity	Progress in %	Expected Date of Completion
Lost Tree					
<ul><li>- Hydropower Station</li><li>Expansion</li><li>- Valve House and its</li><li>Access Road</li></ul>				1000/	20.1
- Adit 1 and its Access Road Construction	30.3	ha	17.41	100%	28 August 2015
- Intake Construction					
Lost Crop					
- Hydropower Station Expansion					
- Valve House and its Access Road	0.95	0.95 ha	12.07	100%	13 April 2015
- Adit 1 and its Access Road Construction					
- Intake Construction					
Lost Assets (other than Tree and Crop)					
- Hydropower Station Expansion					
- Valve House and its Access Road	NA NA		NA		
- Adit 1 and its Access Road Construction					
- Intake Construction					

# [Construction Phase]

# - Air Quality (Emission Gas / Ambient Air Quality)

Monitoring item	Measurement point	Frequency	Monitoring result during report period
Sprinkle water to control dust	Construction site	Daily	The Employer instructed
	-		the Contractor at site.
Minimize travel distance	Construction site	Daily	The Employer instructed
Control of the Control of Control			the Contractor at site.
Regular checking of engine	Construction site	Monthly	The Employer instructed
and exhaust of machinery and	ĩ		the Contractor at site.
its recording and reporting			
Respiratory protection for	Construction site	Daily	The Employer instructed
worker at site			the Contractor at site.



# CÔNG TY CỔ PHẦN THỦY ĐIỆN ĐA NHIM - HÀM THUẬN - ĐA MI

Địa chỉ: 80A Trần Phú, Bảo Lộc, Lâm Đồng Điện thoại: 02633.728171 - Fax: 02633.866457

## - Water Quality (Effluent/Wastewater/Ambient Water Quality)

Item	Unit	Measured value (average)	Country's standards QCVN 08:2015/BTNMT	Remarks (measurement point, frequency)
pН	-	6.73	5.5 - 9	Intake, near construction site of new intake, tailrace: monthly
SS (Suspended Solid)	mg/l	15.0	50	Intake, near construction site of new intake, tailrace: monthly
BOD5	mg/l	12.2	15	Intake, near construction site of new intake, tailrace: monthly
DO	mg/l	4.52	≥4	Intake, near construction site of new intake, tailrace: monthly
Ammonia Nitrogen	mg/l	0.22	0.9	Intake, near construction site of new intake, tailrace: monthly
Total Phosphorus	mg/l	0.22	0.3	Intake, near construction site of new intake, tailrace: monthly

Based on the category of B1- for irrigation purpose or other purposes with demand for similar quality water or other purpose of B2 in NATIONAL TECHNICAL REGULATIONS ON SURFACE WATER QUALITY, QCVN 08:2015/BTNMT

#### - Waste

Monitoring item	Monitoring item Measurement point		Monitoring result during report period
Dispose of material to approved area so as not to disturb scenery and not to contaminate water	Construction site (New Intake, Adit Tunnel, Headrace Tunnel, Surge Tank, Valve House, Penstock, Powerhouse, Worker's Camp)	Monthly	-The Contractor has settled containers at some fixed locations at the construction site to collect and classify domestic waste including: Recycle waste, organic waste and hazardous waste.  - The disposed material was gathered at approved areas.

#### - Soil contamination

Monitoring item	Measuremen t point	Frequency	Monitoring result during report period
Capture insulation oils in	Construction	Monthly	The Contractor has been
barrel and use oil proof	site		instructed to keep oil in the oil
sheet to avoid any leakage			tanks to avoid any leaking.

#### - Noise / Vibration

Monitoring item	Measurement point	Frequency	Monitoring result during report period
Instruction to driver to comply speed limit	Construction site		The Contractor installed signs to limit speed of construction
7 - 7	00,000,000/199		vehicles at site.



### CÔNG TY CỔ PHẦN THỦY ĐIỆN ĐA NHIM - HÀM THUẬN - ĐA MI

Địa chỉ: 80A Trần Phú, Bảo Lộc, Lâm Đồng Điện thoại: 02633.728171 - Fax: 02633.866457

Check proper material loading and uploading	Construction site	Monthly	The Contractor was requested to check proper material loading and uploading at site.	
Use silencer and muffler for equipment	Construction site	Monthly	The Contractor was requested to use silencer and muffler for equipment at site.	

## - Flora, Fauna and Biodiversity

Monitoring item	Measurement point	Frequency	Monitoring result during report period
Regular water sampling		(See Water	· Quality)
and quality analysis			

## - Landfill Site Management

Monitoring item	Measurement point	Frequency	Monitoring result during report period
Construction waste soil	Construction site	Monthly	The Contractor disposed
needs disposed of the		***	waste soil properly.
designated site			

## - Topography and Geology

Monitoring item	Measurement point	Frequency	Implementation phase	Monitoring result during report period
Site rehabilitation	Construction	-	At finishing	This works will be
with topsoil	site		stage of	executed at next
recovery,			construction	steps.
reshaping,			phase	
re-vegetation and				
remediation with				
site cleanup work				

## - Existing Social Infrastructures and Services

Monitoring item	Measurement point	Frequency	Monitoring result during report period
Check proper amount of material loading	Construction site	Monthly	The Contractor carried out checking material loading for
			every delivery.

#### - Sanitation

Monitoring item	Measurement point	Frequency	Monitoring result during report period	
Provision of proper sanitation with septic facilities (prohibition of untreated human waste to enter any watercourse)	Construction site/Worker's camp	Monthly	The Contractor provided proper sanitation at site.	



Địa chỉ: 80A Trần Phú, Bảo Lộc, Lâm Đồng Điện thoại: 02633.728171 - Fax: 02633.866457

#### [Operation Phase]

# - Flora, Fauna, and Biodiversity/Hydrology/Social and Economic Environment/Public Safety/Water Usage or Water Rights of Common

Monitoring item	Measurement point*	Frequency	Monitoring result during report period
Minimum water requirement requested from DARD shall be observed	Hydropower Station	Daily	NA

#### - Water Quality

Item	Unit	Measured value (Mean)	Measu valu (Ma:	ie	Country's standards	Remarks (measurement point, frequency, implementation phase)
pН	-	This work	will at	be the	5.9-9	Intake, New intake, Tailrace: Monthly
SS (Suspended Solid)	mg/l	operation pl	hase.		50	Intake, New intake, Tailrace: Monthly
BOD5	mg/l				15	Intake, New intake, Tailrace: Monthly
DO	mg/l				≥4	Intake, New intake, Tailrace: Monthly
Ammonia Nitrogen	mg/l				0.5	Intake, New intake, Tailrace: Monthly
Total Phosphorus	mg/l				0.3	Intake, New intake, Tailrace: Monthly

Based on the category of B1- for irrigation purpose or other purposes with demand for similar quality water or other purpose of B2 in NATIONAL TECHNICAL REGULATIONS ON SURFACE WATER QUALITY, QCVN 08:2008/BTNMT

Da Nhim Hydropower Plant Expansion Project Management Board

5800 43 2036.005 Director

Dự ÁN MỞ RỘNG
NHÀ MÁY THỦY ĐIỆN ĐẠ NHIM
CHI NHÁNH CÔNG TY CỔ PHẨN
THỦY ĐIỆN ĐẠ NHIM
LIÂM THIỆN ĐẠMI

Nguyên Dinh Chien

#### C/c:

- Director General (for report);
- Store: Achieves, DNEX



Địa chỉ: 80A Trần Phú, Bảo Lộc, Lâm Đồng Điện thoại: 02633.728171 - Fax: 02633.866457